### BUILDING & GROUNDS COMMITTEE REPORT OCTOBER 17, 2015

**Flat Roof**. Rick's Main Roofing provided their Change Proposal for the work necessary to fix the compromised beam in the Senior Minister's Office in the amount of \$7,200. The B&G Committee authorized Rick's Main Roofing to proceed with this work and directed them to continue onto the West Wing. Materials for the West Wing flat roof were delivered on Monday, October 14<sup>th</sup>, and work began on the West Wing on Tuesday, the 15<sup>th</sup>. With favorable conditions, we currently anticipate that the flat roof of the West Wing will be completed around Thursday, October 22<sup>nd</sup>.

We are currently waiting for a confirmed schedule on the delivery and installation of the steel flitch plate and tie-rods for the compromised beam in the Senior Minister's Office. Once we have a schedule, we will need to coordinate moving John's furniture out of the way of the work area before the contractors start.

**Asphalt Repair Work**. P&S Paving has completed the repairs of the worst conditions along the driving areas of the parking lots. Work was completed at the agreed cost of \$36,900. As part of our planning for a capital project next year, the B&GC is preparing a recommended budget and an evaluation of the next area of repairs to be accomplished in 2016.

**Platform Lift**. Last month we advised you that our Land Use Consultant had resigned. This past month we replaced her with Mel Barr of Barr Associates who met with the Planning & Zoning Director, Larry Bradley, on our behalf to discuss the completion of our outstanding text amendment, and the requirements for seeking a building permit for the platform lift. During this meeting, Bradley agreed that a waiver for a full property survey would be granted, following the completion of the text amendment, since both the lift and parking spaces would be exempt.

Mel Barr also met with the Conservation Director, Alicia Mozain, who also agreed to a partial survey showing the appropriate wetland lines, soils information and other typical information.

Since our survey records are incomplete and more than 40-years old, we are currently arranging for a partial survey of the lift area and the nearby wetlands so that this information may be included with the architect drawings and necessary filings with the Town of Westport.

In September we also advised you that we had released our Architect, Kevin Davignon, to begin his work laying out the lift. This past month we received preliminary drawings intended for filing with the Town of Westport. Members of the B&G Committee met with Kevin to review these plans and the conditions of the site where the lift will be located. Once the survey is complete, Kevin will be able to finish his work and provide his drawings to Mel Barr, who will walk the necessary filings through the Town of Westport process.

Given the late time of year, and in light of the time required for the survey work, soil tests and for completing the text amendment, we have decided to reschedule the installation of the platform lift to mid-April, 2016.

**Glass Replacement and Repairs**. This past month we had received the requisite three bids and started our award to Darien Plate Glass. Unfortunately, on Thursday, October 15<sup>th</sup> Darien Plate Glass advised us that they would not be able to perform our work because of their current backlog. Darien's bid was \$4.748.

Over the summer, the B&GC contacted five local glass companies for proposals to replace the broken glass. Three (3) of these companies visited the church and provided proposals. In addition to Darien Plate Glass, we received a \$6,800 proposal from Acorn Glass, and an incomplete proposal from Westport Glass. Acorn unfortunately responded in the same manner as Darien Glass, and Westport Glass has not responded to our calls for service. At this time we will need to start looking for additional vendors who might be able to do this work.

### BUILDING & GROUNDS COMMITTEE REPORT OCTOBER 17, 2015

**Five-Year Plan**. In June 2015 the Building & Grounds Committee provided a existing conditions study of the main Church building and select items of the surrounding grounds. During discussions with Reverend John and the Finance Committee, the B&GC was asked to organize the work outlined in this report into Capital Projects that could be accomplished over the next five year. In response to this request, the B&GC has prepared an outline of capital projects and we are ready for our initial meetings with the Finance Committee, Director of Operations and Reverend John.

**2016 B&G Annual Report.** The existing conditions study completed in June 2015 identified areas of the Church building with structural concerns that need immediate attention. In preparation for the next B&G Annual Report, and our recommendations for a 2016 Capital Project, we have asked the structural engineer, John Flynn, for his proposal to perform an initial inspection of the exterior cantilevered walkways and the cracked wall in the Lower Level. The purpose of this initial engineering study is for Flynn to outline an engineering strategy for the necessary corrective measures, or to advise us on what further investigation is necessary before and engineering plan can be established.

		(Days)		Sep-1	15																								S	ep-15	;	Oct	-15									_
		Remain			1					2							3							4							5						6					_
Line		Duration	1	2	3	4	5	6	7/8	9	10	) 11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1 2	2 3	4	5	6	7	8	9 :	10	11	12
	Design & Permits		<b>.</b>		.)	L	J		<i>[]</i>									İ														İ					1					22
1	Release Architect for DOB Drawings	0			1			<u> </u>	66±.=	<u> </u>							1	L																		ļ	1					22
2	Complete 7 ii cii/ B O D Bi a Wings	30		J	1	ļ			77 <u></u>			- -	-															-														
3	Tartiar Survey	14			1	ļ			772		4					1	1	ļ																		ļ	1		•	_ -		22
4	Arch Revisions Based on Comments	6	ļ	J	1	1	<u> </u>		Day					.]	J	1	1	<u> </u>																		<u> </u>					[3	22
5	Text Amendment	2	<b>.</b>		.l	ļ	ļ		٧							.j	.]	ļ																			1					77
6		25	<b>.</b>			.]		ļ[	Labor		]						1	<u> </u>																		J						22
7	Solicit Subcontractor Proposals	30	l		1	<u>i</u>		J	<del>2</del> 2			l				.i	.]	İ												i							1					77
8	Permit	0	l		.)	.i	1	J	72a			İ		.]			1	1	l																	J						20
9	Sitework		<b>.</b>		1	Januara			///								.]	ļ																			1				[3	22
10		0	l			88								.]			1	<u> </u>									l.					<u>j</u>				.j					8	20
11	Call Before You Dig / Mark Outs on Site	1	l		.l	1			22			l				.i		İ	l]			l.	]				].			1		İ					1					22.
12	Initial Earthwork & Preparation	4			}				W									1																								Day
13		2				1			ZZ																					1												ွ
14	Excavate for Pad & Foundations	2							7//																																	₹.
15	Formwork & Reinforcing Steel	3							777																																	蹇.
16	Place Concrete	1																								1								1								Columbus
17	Epoxy Deck Topping	2			{																									- 1												22
18	Finish Grade & New Asphalt	3				1			W					1																												77
19	Line Striping	1							777																									1								90
20	Finish Sitework	2	I		}				///					1	1			T																								<i>70</i>
21	Lift Work		]																																							77.
22	Notify & Release Lift	0	I		1				W					1	1		1	1									·····[							··[····								72
23	Mobilize & Install Lift Assembly	3	l						77								1																									77
24	Lift Enclosure	3	Ī		1				777					1	1		1	T																								775
25	Lift Operational	0	l						77)								1																									<i>77</i>
26	Miscellaneous Steel		Ī						///					1	1		1	1																								77
27	Structural Connection to Bldg	2				T			777				-			T														T						T						77.
28	Cut Guardrail & Modify	2				Ī			777							1	1	Ī																								77
29	Electrical Work					T			777							T	1	1												1												77
30	Electric Panel & Breaker Work	2							777									1																								77)
31	Electrical Conduit	2				T	*******		///							T														T												90
32	Pull Wires	1							77							1	1	1												1											Š	77
33	Power Lift & Lighting	2	1						77					1			1	1																								77).
			1		1	1		1	777				-	1		1	1	1												+						1						7%

ı		(Days)															Oc	t-15	N	ov-15																
		Remain		7					8							9					10	0					11					12				
Line		Duration	13	14 15	16	17	18	19 20	21	22	23	24	25	26	27	28	29 3	30 31	1	2	3 4	1 5	6	7	8	9	10 11	12 13	14	15	16	17 18	19	20	21 2	2 23
	Design & Permits								.j																II		L			<u></u>						
1	Release Architect for DOB Drawings	0																							J		L 222									
2	Complete Arch/DOB Drawings	30															- +			- +		_   _	<u> </u>		_	_	± <i>-1//2</i> :	+				- + :		-	- +	
3	Partial Survey	14	- =			-		<u> </u>	<del> </del>	_	= 1		_	_	_ +	- =	_ -		+ -								1775									4
4	Arch Revisions Based on Comments	6							<u> </u>	ļ											_						1222									
5	Text Amendment	2											ļ <u> </u>								]				ļl								J			
6	File Drawings with Town of Westport	25	i				ļ		.i	]			ļl			<u>_</u>														ļ <u>.</u>				ļ		
7	Solicit Subcontractor Proposals	30									.il			i							]				ļl					ļl			.i			
8		0					ļ			]																	1									
9	Sitework																								l					ļl			.j			
10		0					ļ			ļ			<u> </u>														1 200			ļ <u>l</u>						
11		1								1															ļ											
12		4																									1									
13		2							<u> </u>	1																	1									
14		2									.i																100									
15	Formwork & Reinforcing Steel	3							<u>. j</u>	1																	L 2/4									
16	Place Concrete	1																		è	2						Se .									
17	Epoxy Deck Topping	2							<u> </u>																		2									
18	Finish Grade & New Asphalt	3											l							غ ا	5				J		Ē						<u> </u>			
19	1 0	1	ll							]			<u> </u>							100	ם ב						Veterans									
20		2			Ш															u					ll		2/4			ll.			J			
21	Lift Work		l				l.			]			<u> </u>																	l	).					
22	*	0			Ш.								l								]				ll		1 3//2			ll			J			
23		3	l				J			]			<u></u>														1			l						
24		3	L		Ш.		l		J				ll								]				Jl		1322			J			J			
25		0		<u>)</u>			J			]			<u>[</u> ]												L		1222									
26	Miscellaneous Steel																				]						8//2						.)			
27	Structural Connection to Bldg	2								]																										
28	Cut Guardrail & Modify	2						1																												
29	Electrical Work																										1///									
30	Electric Panel & Breaker Work	2																									1000									
31	Electrical Conduit	2																																		
32	Pull Wires	1																									1 7/2									
33	Power Lift & Lighting	2																																		
																											100									

		(Days)					Nov-	-15		ec-18	5																							Dec-15	i	Jan-1	16	
		Remain	13							14						15							16					1						18				
Line	Activity	Duration	24 25	5 2	6 2	7 28	29	30	1	2	3	4	5	6	7 8	9	10	11	12	13	14	15	16	17	18 1	.9 20	0 2	21 22 2	3 24	25 20	6 2	27 28	29	30	31 1	2	3	4
	Design & Permits			(2)	22				.,	;					,			,																ļļ	(//	<u> </u>		
1	Release Architect for DOB Drawings	0			Z				ļ											ļ									-1//				ļ	1		2		
2	Complete Arch/DOB Drawings	30			J.J.																													-	{}_	4		
3	Partial Survey	14		-44	24				ļ						ļ	_		4																ļļ		4		
4	Arch Revisions Based on Comments	6		-42,	Z4				ļ									4															ļ	ļ		4		
5	Text Amendment	2		[2]	24				ļ									<b>.</b>			<b>.</b>													† =		200	<b>1</b>	
6	File Drawings with Town of Westport	25		[2]	Ç2,				ļ	ļļ										ļļ.													.ļ	ļi.		2,		
7	Solicit Subcontractor Proposals	30			Z				ļ	ļļ																								ļļ	{;;	24		
8		0			Z4				ļ	ļļ										ļ													.ļ	ļi.		2 <b></b> .		
_	Sitework				Q				ļ	<u>                                     </u>																								ļi		<u> </u>		ļi
10		0		[2]	Z4				1	ļļ										ļ														ļ		2		<b>.</b>
11	Call Before You Dig / Mark Outs on Site	1			22				ļ																											2		
12	Initial Earthwork & Preparation	4		- 12	Z				1																								<u></u>			24		
13	Trench for Electrical Conduit to Lift	2		-10	22																															2		
14	Excavate for Pad & Foundations	2		-22	22				ļ																				-8//2							2		
15	Formwork & Reinforcing Steel	3			22				1																											2		
16	Place Concrete	1			Ø				1																				_2//				1		- 1/2	2		
17	Epoxy Deck Topping	2		Ĝ	2				1																				<u>À</u>				<u> </u>		Ž	<u> </u>		
18	Finish Grade & New Asphalt	3		٤	<u>"</u>				<u> </u>											ll									8				1	1	200	n.		
19	Line Striping	1							1	LJ.										L									e .				.i		3	<u> </u>		L
20	Finish Sitework	2			2				j		l									ll	l	].				]			ξ					11		\$		Li
21	Lift Work			Fhanksaiving Dav	2				1																				Christmas						3	200		
22	Notify & Release Lift	0		. 82	Ø				]																				3///							2		
23	Mobilize & Install Lift Assembly	3		12	2																								100						- 72	200		
24	Lift Enclosure	3			2																								7//						- 7	2		
25	•	0			22				ļ																				822				.1	<u> </u>	82	2		L)
26	Miscellaneous Steel			122	Ø.,				1													].														2		
27	Structural Connection to Bldg	2		. 12	Ø																			]									1			2		
28	Cut Guardrail & Modify	2		. 10	8				]																				1//							2		
29	Electrical Work			12	7																								100				-		100	2		
30	Electric Panel & Breaker Work	2		70	72											1													7//							2		
31	Electrical Conduit	2		70	77												1												7//							7		
32	Pull Wires	1		70	7																								7//						- 77	2		
33	Power Lift & Lighting	2		72	2				1																				7//				1		-77	2		
					<u>Z</u> _																								100							2		

		(Days)																								J	Jan-1	6		Feb-1	16													—
		Remain		19							20							21							22							23							24					_
Line	Activity	Duration	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Design & Permits			ļ		1																							ļ	l														
	Release Architect for DOB Drawings	0		<u> </u>	1			ļ																					ļ		<u> </u>													
_ :	complete / weny Bob Brawings	30		l	1	ļ												LI									L		ļ	ļ	ļ		ļ											
3	T di cidi bai ve j	14		ļ	1	ļ										22											ļ				ļ	J	1											
4	Arch Revisions Based on Comments	6		<u> </u>	1	ļ		ļ										li									L		ļ		L	ļ	ļ											
	Text Amendment	2				ļ			ļļ.			Zoni	ng												We	tlan	ds		ļ	ļ		В	uildir	ıgs		ļ								
- 6		25		ļ												25,634																												
	7 Solicit Subcontractor Proposals	30			ļ	ļ																					ļ		ļ		.l	ļ	ļ											
	B Permit	0		ļ	ļ	ļ		ļ										ļļ									ļ		ļ	ļ	ļ		ļ											
_	Sitework			ļ	ļ	ļ		.l																					ļ	ļ		ļ	ļ											
10		0		ļ				ļ										ļļ									ļ		ļ	ļ	ļ		ļ			ļ <u>.</u>								,
13		1		ļ	ļ	ļ																							ļ			ļ												
12		4		ļ	ļ											44															ļ													
13		2		ļ	ļ	ļ										44																ļ												
14		2		<u> </u>	1	1																									ļ	<u> </u>	ļ											
15	<u> </u>	3		ļ		ļ																										ļ												
16		1	ļ	<u> </u>	1	ļ										Day															ļ	<u> </u>	1											
17	F- 7 0	2		<u> </u>	1											9											L				ļ	ļ	ļ											
18		3		ļ	ļ	ļ										King																ļ												
19		1		ļ				ļ	ļ							-		ļļ									ļ		ļ		ļ					ļ								
20		2				ļ										€.		ļi											ļ	ļ		ļ	ļ			ļ								
	Lift Work			ļ				ļ	ļ							$\mathcal{Z}_{i}$		ļļ									ļ		ļ	ļ	ļ													
22	•	0		İ	.l	ļ										₽													ļ			1	ļ											
23		3		ļ												S.		l									ļ		ļ	ļ	ļ													
24		3		İ	1	ļ																							ļ	J		ļ	ļ											
25	· · · · · · · · · · · · · · · · · · ·	0		ļ	1			ļ																			ļ		ļ	ļ	ļ	1												
_	Miscellaneous Steel			<u> </u>	1	ļ																							ļ			1	ļ											
2		2		1	1	ļ																									ļ	<u> </u>												
28		2		<u> </u>	1	1																								L		1												
29	Electrical Work				1	1		ļ																						L		1												
30		2		<u> </u>																												1												
33		2											]	]																		1												
32		1		1									]							]																								
33	Power Lift & Lighting	2																												l														
					1																		-																					

1 2 3 4 5 6 7 8 9 Sit 10 11 12	Activity  Isign & Permits  Release Architect for DOB Drawings  Complete Arch/DOB Drawings  Partial Survey  Arch Revisions Based on Comments  Text Amendment  File Drawings with Town of Westport  Solicit Subcontractor Proposals  Permit  Dework  Tree Service Work	8emain Duration  0 30 14 6 2 25 30 0	17	19	20	21	22	23	26 24 25		6 27	28	29	1		3 4	4 5	6	7	8	9 10		12	13 1	14 1	5 16	29	18	19 20	0 21	22		30 24 25	26	27
1 De 1 2 3 4 5 6 7 8 9 Sit 10 11 12	sign & Permits Release Architect for DOB Drawings Complete Arch/DOB Drawings Partial Survey Arch Revisions Based on Comments Text Amendment File Drawings with Town of Westport Solicit Subcontractor Proposals Permit Lework Tree Service Work	0 30 14 6 2 25 30	17	19	20	21	22	23	24 25	26	6 27	28	29	1	2	3 4	4 5	6	7	8	9 10	0 11	12	13 1	14 15	16	17	18	19 20	0 21	22	23	24 25	26	27
1 2 3 4 5 6 7 8 9 Sit 10 11 12	Release Architect for DOB Drawings Complete Arch/DOB Drawings Partial Survey Arch Revisions Based on Comments Text Amendment File Drawings with Town of Westport Solicit Subcontractor Proposals Permit tework Tree Service Work	30 14 6 2 25 30																																	
2 3 4 5 6 7 8 9 Sit 10 11	Complete Arch/DOB Drawings Partial Survey Arch Revisions Based on Comments Text Amendment File Drawings with Town of Westport Solicit Subcontractor Proposals Permit  ework Tree Service Work	30 14 6 2 25 30												ļ																	1			7	
3 4 5 6 7 8 9 Sit 10 11 12	Partial Survey Arch Revisions Based on Comments Text Amendment File Drawings with Town of Westport Solicit Subcontractor Proposals Permit Ework Tree Service Work	14 6 2 25 30																	L		}		J										5	.i	الا
4 5 6 7 8 9 Sit 10 11 12	Arch Revisions Based on Comments Text Amendment File Drawings with Town of Westport Solicit Subcontractor Proposals Permit Ework Tree Service Work	6 2 25 30												I																	3				
5 6 7 8 9 Sit 10 11 12	Text Amendment File Drawings with Town of Westport Solicit Subcontractor Proposals Permit Ework Tree Service Work	2 25 30																															}		
6 7 8 9 <b>Sit</b> 10 11	File Drawings with Town of Westport Solicit Subcontractor Proposals Permit rework Tree Service Work	25 30																																	
7 8 9 <b>Sit</b> 10 11	Solicit Subcontractor Proposals Permit rework Tree Service Work	30		 										l																					
8 9 <b>Sit</b> 10 11 12	Permit  nework  Tree Service Work			- 1						-			1																						
9 <b>Sit</b> 10 11 12	rework Tree Service Work	0																											•			· · · · · ·			
10 11 12	Tree Service Work												1																	···					
11 12											1									·····															
12		0											1																						
_	Call Before You Dig / Mark Outs on Site	1									1						1			· · · · · ·															
	Initial Earthwork & Preparation	4																																	
13	Trench for Electrical Conduit to Lift	2									1																								
14	Excavate for Pad & Foundations	2											1																						
15	Formwork & Reinforcing Steel	3																																	
16	Place Concrete	1																																	
17	Epoxy Deck Topping	2									T							~																	
18	Finish Grade & New Asphalt	3																																	
19	Line Striping	1								7	T																								
20	Finish Sitework	2																																	
21 Lif	t Work												1						1																
22	Notify & Release Lift	0												•					-	— <u>-</u>			-1			+ $-$	-	-+	—-		-	— ÷			
23	Mobilize & Install Lift Assembly	3											1						1																
24	Lift Enclosure	3								1							1																		
25	Lift Operational	0											1						1																
26 <b>M</b> i	iscellaneous Steel																																		
27	Structural Connection to Bldg	2								1			1																						
28	Cut Guardrail & Modify	2										~~			T			~~~~														1			
29 <b>Ele</b>	ectrical Work																1																		
30	Electric Panel & Breaker Work	2											1		TT		1															i			
31	Electrical Conduit	2								1						Ť						Ť				1									
32	Pull Wires	1								-			1																						
33	Power Lift & Lighting	2								1	1			·									1												
	5 5			 										1	:																II				

Line D					6		r-16																								Apr-	10	14	lay-1	v					
		Remain			31						32							33						34						35	5					3	36			37
1 2	Activity	Duration	29	30	31	1	2	3 4	4	5 6	7	8	9	10	11	12	13	14	15	16 :	17 18	19	9 20	21	22	23	24 2	25	26 2	7 28	3 29	30	1	2	3	4	5 6	7	8	9
2	Pesign & Permits				[j														J.																					
2	Release Architect for DOB Drawings	0	l											l	l	l	li															.1								
3	Complete Arch/DOB Drawings	30											]																											
	Partial Survey	14																														]								
4	Arch Revisions Based on Comments	6													l		L																							
5	Text Amendment	2																																						
6	File Drawings with Town of Westport	25											1																											
7	Solicit Subcontractor Proposals	30											.]																											
8	Permit	0														•	_																							
9 <b>S</b>	itework													1																	1	7								
10	Tree Service Work	0										7	7						7																	1				
11	Call Before You Dig / Mark Outs on Site	1									-	-	-	-																		7								
12	Initial Earthwork & Preparation	4														L			-																					
13	Trench for Electrical Conduit to Lift	2																																						
14	Excavate for Pad & Foundations	2																					_																	
15	Formwork & Reinforcing Steel	3																																						
16	Place Concrete	1											1						7											7						1				
17	Epoxy Deck Topping	2																										~												
18	Finish Grade & New Asphalt	3																																						
19	Line Striping	1																																						
20	Finish Sitework	2							-																							1								
21 L	ift Work											1	1																											
22	Notify & Release Lift	0	_	1									1	1																		1								
23	Mobilize & Install Lift Assembly	3				$-\vdash$	+		_			· <del></del> -	+-	-			<u> </u>	- +			- + -	_		+-	-+	+	- -			•		1								
24	Lift Enclosure	3											1																						-					
25	Lift Operational	0											1						1													1			•					
26 N	Aiscellaneous Steel								-					1																		1								
27	Structural Connection to Bldg	2																																						
28	Cut Guardrail & Modify	2		-			~~~							******																										
29 <b>E</b>	lectrical Work												1																							-				
30	Electric Panel & Breaker Work	2											1					$\neg$												1	1	1						T		
31	Electrical Conduit	2										1	1																	-	1							-		
32	Pull Wires	1									1		1																			1						-		
33	Power Lift & Lighting	2																													•									
$\neg$										-	1	1	1																									-	1	



Land Use Planning
Development Coordination
Regulatory Process Management

## **Barr Associates LLC**

Planning and Development Consultant

October 16, 2015

#### **MEMORANDUM**

To:

Chuck Colletti

From:

Melvin H. Barr, Jr.

Re:

Text Amend & Partial Survey

10 Lyons Plains Road

I meet with Larry Bradley, the Planning & Zoning Director who agrees that a Handicap Parking Exemption for Places of Worship should be limited to the "minimum required handicapped parking spaces".

If this Amend. is granted, and both the lift and the handicapped spaces are exempt from coverage, THEN a partial survey is ok with a Larry Bradley waiver of full submission requirements.

But, if the handicapped exemption is denied, THEN a partial survey is not ok, because their will be a coverage increase which requires a full survey to calculate.

I met with Alicia Mozian, the Conservation Director, who is also ok with a partial survey and the use of Dr. Eugene McNamara's 1994 partial wetland's line. But the wetlands along the brook should be flagged by a Soil Scientist and mapped by the surveyor. The Architect and Site Engineer should weigh-in on the extent of a partial survey and what additional information is needed such as, wetlands lines, flood lines, setback lines, topo, trees, storage container, dumpsters, existing handicapped spaces, etc.

I will proceed with the handicapped parking Text Amend.

# # #