

Platform Lift Schedule
The Unitarian Church in Westport

Line	Activity	(Days) Duration	Sep-15																											
			1					2						3							4									
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
Design & Permits																														
1	Release Architect for DOB Drawings	0																												
2	Complete DOB Drawings	12																												
3	Arch Revisions Based on Comments	6																												
4	File Drawings with Town of Westport	15																												
5	Solicit Subcontractor Proposals	12																												
6	Permit	0																												
7 Sitework Contractor																														
8	Tree Service Work	3																												
9	Call Before You Dig / Mark Outs on Site	1																												
10	Initial Earthwork & Preparation	4																												
11	Trench for Electrical Conduit to Lift	2																												
12	Excavate for Pad & Foundations	2																												
13	Formwork & Reinforcing Steel	3																												
14	Place Concrete	1																												
15	Epoxy Deck Topping	2																												
16	Finish Grade & New Asphalt	3																												
17	Line Striping	1																												
18	Finish Sitework	2																												
19 Lift Work																														
20	Notify & Release Lift	0																												
21	Mobilize & Install Lift Assembly	3																												
22	Lift Enclosure	3																												
23	Lift Operational	0																												
24 Miscellaneous Steel																														
25	Structural Connection to Bldg	2																												
26	Cut Guardrail & Modify	2																												
27 Electrical Work																														
28	Electric Panel & Breaker Work	2																												
29	Electrical Conduit	2																												
30	Pull Wires	1																												
31	Power Lift & Lighting	2																												

Platform Lift Schedule
The Unitarian Church in Westport

Line	Activity	(Days) Duration	Sep-15		Oct-15																								
			5					6					7					8											
			29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
Design & Permits																													
1	Release Architect for DOB Drawings	0																											
2	Complete DOB Drawings	12																											
3	Arch Revisions Based on Comments	6																											
4	File Drawings with Town of Westport	15																											
5	Solicit Subcontractor Proposals	12																											
6	Permit	0																											
7 Sitework Contractor																													
8	Tree Service Work	3																											
9	Call Before You Dig / Mark Outs on Site	1																											
10	Initial Earthwork & Preparation	4																											
11	Trench for Electrical Conduit to Lift	2																											
12	Excavate for Pad & Foundations	2																											
13	Formwork & Reinforcing Steel	3																											
14	Place Concrete	1																											
15	Epoxy Deck Topping	2																											
16	Finish Grade & New Asphalt	3																											
17	Line Striping	1																											
18	Finish Sitework	2																											
19 Lift Work																													
20	Notify & Release Lift	0																											
21	Mobilize & Install Lift Assembly	3																											
22	Lift Enclosure	3																											
23	Lift Operational	0																											
24 Miscellaneous Steel																													
25	Structural Connection to Bldg	2																											
26	Cut Guardrail & Modify	2																											
27 Electrical Work																													
28	Electric Panel & Breaker Work	2																											
29	Electrical Conduit	2																											
30	Pull Wires	1																											
31	Power Lift & Lighting	2																											

Platform Lift Schedule
The Unitarian Church in Westport

Line	Activity	(Days) Duration	Oct-15 Nov-15														Nov-15												
			9					10							11		12												
			27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
Design & Permits																													
1	Release Architect for DOB Drawings	0																											
2	Complete DOB Drawings	12																											
3	Arch Revisions Based on Comments	6																											
4	File Drawings with Town of Westport	15																											
5	Solicit Subcontractor Proposals	12																											
6	Permit	0																											
7 Sitework Contractor																													
8	Tree Service Work	3																											
9	Call Before You Dig / Mark Outs on Site	1																											
10	Initial Earthwork & Preparation	4																											
11	Trench for Electrical Conduit to Lift	2																											
12	Excavate for Pad & Foundations	2																											
13	Formwork & Reinforcing Steel	3																											
14	Place Concrete	1																											
15	Epoxy Deck Topping	2																											
16	Finish Grade & New Asphalt	3																											
17	Line Striping	1																											
18	Finish Sitework	2																											
19 Lift Work																													
20	Notify & Release Lift	0																											
21	Mobilize & Install Lift Assembly	3																											
22	Lift Enclosure	3																											
23	Lift Operational	0																											
24 Miscellaneous Steel																													
25	Structural Connection to Bldg	2																											
26	Cut Guardrail & Modify	2																											
27 Electrical Work																													
28	Electric Panel & Breaker Work	2																											
29	Electrical Conduit	2																											
30	Pull Wires	1																											
31	Power Lift & Lighting	2																											